

JB Latham Package B Project

Liquids Contingency Increase September 8, 2022



Contingency History

- Original Contingency 8% construction contract value (\$17,325,000)
- Increase 1 Solids (July 2021)
- Increase 2 Liquids (October 2021)
- Increase 3 Solids (April 2022)
- Increase 4 Liquids, Solids and Common (June 2022)

Area	Original Contingency	Increase 1	Increase 2	Increase 3	Increase 4	Revised Contingency
Solids (3287-000)	\$672,400	\$985,000		\$200,000	\$250,000	\$2,107,400
Liquids (3220-000)	\$616,800		\$300,000		\$415,000	\$1,331,800
Common (3231-000)	\$96,800				\$25,000	\$121,800
Total	\$1,386,000	\$985,000	\$300,000	\$200,000	\$690,000	\$3,561,000



Liquids Contingency

 54% of the Liquids contingency is allocated for construction change orders

 The rest is allocated to consultants and construction management

	Liquids Contingency Value	% of Contingency
Olsson	\$719,679	54%
Butier	\$294,125	22%
Carollo	\$305,696	23%
Ninyo & Moore	\$12,300	1%
Revised Contingency Total	\$1,331,800	



Summary of Liquids Change Orders

Construction Contingency	\$719,679	
Contingency Spent	\$669,492	93%
Contingency Remaining	\$50,187	7%

- Plant 1 Primary Clarifier and Channel Unforeseen Conditions = \$350,000
- Plant 1 Secondary Clarifier Concrete and Metal Repair = \$95,000
- Plant 1 Primary Clarifier Skimmer Electrical Modifications = \$92,000
- Telescoping Valve Changes = \$41,000
- Plant 2 Primary Clarifier Unforeseen Conditions = \$28,000



Potential Liquids Change Orders

- Plant 1 Primary Basins and Channels additional cleaning, solids removal and crack injection = \$138,489
- Plant 2 Telescoping Valve Rework = \$27,884 (Received \$30,000 credit from Carollo for design error)
- Bypass Pumping Change = \$74,227
- Total Potential Change Orders = \$240,600
- Remaining Contingency = \$50,187
- Liquids work is complete or in punch list stage



Recommended Action

• Staff requests that the Engineering Committee recommend to the PC-2 Board of Directors to approve the addition of \$250,000 of contingency to the J.B. Latham Package B Liquids Improvements

Original Liquids Construction Contract		\$7,710,000
Original Liquids Contingency		\$616,800
Previous Construction Contingency Increases		\$102,879
Current Construction Increase Request		\$250,000
Total Construction Contingency		\$969,679





Questions?

